

**ARCHIVED WWRA OPS COMMITTEE TASK TRACKING (5 NOVEMBER to 30 JANUARY 2002)****CURRENT PRIORITY ACTION ITEM – ACTION ITEM--INDEFINITE HOLD – COMPLETED ITEM**

2001-2002	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
11/5	0174	-	-	Russ Hill, tower climber to take photographs of antenna assembly on tower. Waiting for Photos <b>NO UPDATED STATUS FROM NORM</b>	Antenna	Awaiting developing by Norm as of 11 Nov. Norm has photos and is to provide photos as of 19 November for adding to WW7RA website	N	<b>CANCX 23 Feb</b>
12/6	0182	Related to Task 0176	-	As of 15 January awaiting Russ Hill to climb tower. He will isolate splitter and hook coax directly to low band VHF antenna. THIS JOB IS WEATHER DEPENDENT. See Task 0184.	Antennae	Bill and George will then check SWR on main antenna. If SWR is ok shift VHF to main and keep UHF on low whip ant.	B G	COMPLETED 1/18
12/10	0184	Related Task 0182	No	Bill and George to check SWR & hook up VHF high ant after Russ isolate splitter. With splitter removed we still have a high SWR on antenna and cable. So we have eliminated the splitter.	VHF	Russ brought down splitter. Problem remains in antennae coax or antennae.	B G	COMPLETED 1/19
01/08	0287	-	Yes	George will replace N7GME-1 weather station command module with a unit that has a barometer. This will complete the weather stations central systems capabilities.	Weather Station	Swap out the N7GME-15 station and then send the old non-barometric unit in for an upgraded model.	G	COMPLETED 1/19
01/08	0288	-	Yes	Weather station reset rain amount at the 40" amount. Needs to be investigated. Could be battery or upper limit set in unit.	Weather Station	Removed old weather station control module and installed new one.	G	COMPLETED 1/19
01/16	0293	-	-	Phil resigned as Ops Chairman 01/15/02 and will work as Ops Consultant. He will turn his three sets of keys to Bill or George 16 JAN AWAITING RETURN OF KEYS. Phil delivered letter via Ron, K0BQ explaining he could NOT find missing keys. 23 Feb	Site Access	<b>Check with Phil on 1/16 and he said he would get keys to us soon. Checked with Ron to help find keys on 1/17.</b>	P	CANCX 23 FEB
01/16	0294	-	-	Telephone patch is not working. Bill and George checked out on 1/19. Lines appeared dead at site. Checked with Qwest and found out telephone bill not paid for three months.	VHF Phone Patch	Bill removed and replaced all internal phone lines at repeater on 1/19.	B G	COMPLETED 26 JAN
01/16	0295	Related to Task 0294	-	Modems to RLC-2 not connecting. Fixed on 26 Jan hill trip. Now we can continue to program RLC-2 remotely.	UHF	Installed new 9600bd modem	B G	COMPLETED 26 JAN
01/23	0296	-	-	Telephone bill was not paid for October, November and December. Phone patch service was disconnected on 19 Dec. An insufficient payment was made on Jan 4. Bill and George troubleshoot phone lines on Jan 19. It was not until Jan 23 Bill and George discovered Qwest had turned off phone service to repeater site.	Phone Patch Restored	Bill & George spent several hours troubleshooting and then a couple of more hours on the phone with Qwest getting our service restored. Bill paid \$18.86 out of his own pocket that was still owed from Oct to get service back. Qwest had scheduled complete disconn for 24 January.	B G	COMPLETED 26 JAN
01/26	0297	-	-	Second hill trip in two Saturdays and troubleshoot AutoPatch.	Phone Patch	It took 3 days of calling Qwest to restore telephone service. Bill & George fixed phone patch.	B G	COMPLETED 26 January

2001-2002	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
01/26	0298	-	-	Calibrate Weather Station barometer and rain gauge.	Weather Station		G	COMPLETED 26 JAN
01/29	02101	-	-	Bill program all the existing telephone numbers into RLC-2 for future phone patch use.	RLC-2	NOTE: As Members PAY their 2002 dues these NEW CODES will be distributed.	B	COMPLETED 29 JAN
01/30	02102	Related to Task 02100	-	George mail connector repair kits to Russ Hill so that he may fix end connector next time he ascends tower.	High Antennae		G	COMPLETED 30 JAN