

WWRA OPS COMMITTEE TASK TRACKING (23 May 2001 to 29 December 2001)**CURRENT ACTION ITEM – ACTION ITEM – INDEFINITE HOLD – COMPLETED ITEM**

2001	Task	Order Status	Op Status	Work	Equipment	REMARKS	P B G	Target Due Date
5/23	0105	Ordered 5/16 received 5/23	No	Differential pressure sending unit to be installed in dessicant pump line.	Dessicant Pump	PX139-005D4V will provide status of coax pressurization via controller and repeaters upon demand.	H G	TBD
5/23	0106	Not ordered	No	New U2000 complete weather station. Wx Station \$379.00 Humidity Detector \$110.00 Rain Gauge \$90.00 or Heated Rain Gauge \$190.00	UHF/VHF	Replace N7GME-1 unit with WW7RA unit.	G	TBD
5/23	0108	Not Ordered	No	New KPC3+ for VHF Mic E \$180.00	VHF	Add on to provide Mic E capability on VHF repeater.	P	TBD
6/5	0117	Not Ordered	No	Install on-site Pump Cycle Recorder. Current guess is that it cycles about 10 times per day. Only runs for a few seconds.	Dessicant Pump	West Marine #469841 Pump Cycle Recorder \$79.95. Runs on 12VDC. Digital recorder tracks pump cycling.	G	Pending
10/19	0164	Order 10/19 Rcvd 11/26	-	George ordered two reinstall kits #913827 from TESSCO, 800 472-7373, POC Stephen Stengel. For \$26.25 shipping included.	MAIN ANTENNA	Account # 2299188. Catalog arrived 11/5. Parts arrived 11/26.	G	COMPLETED 11/26
11/2	0172	Order 12/4 Rcvd 12/7	No	Rain gauge is not transmitting via APRS Reset on 10 Nov. Adj for 4.73 in rainfall. Ordered new reed switch \$25. Hill visit 12/9 installed new switch.	Wx Sta	Still not working as of 12/10 with new reed switch.	G	COMPLETED 12/9
11/11	0175	-	-	Still need accurate measuring of coax from main antennae to cabinet.	Antennae Coax		N	TBD
11/20	0177	-	No	High SWR on main antennae. Shifted to auxiliary antennae.	UHF/VHF Repeaters	Phil shifted to backup antennae.	P	COMPLETED 20 NOV
11/21	0178	-	-	441.725MHz UHFlink frequency now available from KA7JUR. Can be used in conjunction with our coordinated frequency to have a duplex link capability.	UHF/VHF Repeaters	For discussion at our next Ops Meeting.	All	TBD
12/6	0180	Related to Task 0176	-	George to call Russ Hill and accept free coax and get as much info on their configuration.	Antennae	Russ said ok to pressure test and check connectors. Only 420 feet available.	G	COMPLETED 12/6
12/10	0183	-	No	Remove rain gauge metal cover and replace with plastic cover. Suspect that heavy metal is fouling magnet on tipping bucket.	Rain Gauge	Rain gauge not working after replacement of reed switch. Installed plastic ice shield.	B G	COMPLETED 22 Dec
12/29	0185	Related Task 0183	Yes	Brought down rain gauge to shop. On close inspection George found problem with rain gauge and repaired.	Rain Gauge	Extended cotter key was preventing tipping arm from function properly.	G	COMPLETED 29 Dec