

WWRA OPS COMMITTEE TASK TRACKING (30 September 2003 to 3 July 2004)**CURRENT PRIORITY ACTION ITEM – ACTION ITEM--INDEFINITE HOLD – COMPLETED ITEM**

2003 2004	Task	Order Status	Op Status	Work	Equipment	REMARKS	B J G	Target Due Date
9/30	03166	-	-	Clamp coaxes to wall. Install cabinet restrainers to wall.	Antennae Coax		G	COMPLETED June 7, 2004
3/18/04	04184	-	No	Screw telephone lightning protection box into the wall using wall studs. Need to bring wall studs.	Polyphaser Mount		G	COMPLETED June 7, 2004
4/1/04	04185	Ordered 4/1/04 Rcvd 5/10/04	No	Procuring new DVR 8 with non-volatile memory to replace DVR 1. Will install DVR 8 after testing it out on next hill trip. With Bill's supervision George built a cable hookup that takes DTMF tones from a software keypad & additionally a 2M receiver to program DVR 8.	DVR-8	<u>Old DVR 1 will be mated with RLC 2 to make a permanent backup controller system.</u> Note: DVR 8 [dangle] is connected to DB 25 on RLC Deluxe II. Jumper J-13 must be disconnected to allow DVR to work via DB-25 only. This bypasses Port 6. The Control Link can now use Port 6 since it does not need a fully capable port for it is a receiver only.	G	Hill Trip COMPLETED June 4, 2004
04/10/04	04186	-	-	From Joe to George: try tweaking R35 (P.OUT) on the main board up about a 1/3 turn. This was done on 4/30 and George made second hill trip to adjust R30 on 5/2. VHF is okay but UHF is low. Further adjustment needed.	Audio Levels for Auto patch	R 35 = Club to Patch R 30 = Patch to Club J 12 = Remove this jumper for increased audio. Not documented but was told by owner of LinkComm	G	April 30, 2004 May 2, 2004 May 5, 2004 J-12 June 4, 2004 COMPLETED
04/11/04	04187	Ordered 4/10/04 Rcvd 5/11/04	No	Ordered additional BRK-12 rack to hold extra equipment. This cabinet will be bolted on top of three tiered cabinets and will hold back up controller and DVR. Ultimately a service monitor will be installed here.	CABINET	RLC 2 and DVR 1 mounted here and powered up.	G	COMPLETED Installed June 4, 2004
6/7/04	04188	-	-	Completed the following housekeeping chores. 1. Changed out desiccant in dehydrator pump. 2. Bolted top cabinet to electronics stack 3. Rigged "earthquake" restraints on cavity and repeater cabinets. 4. Returned all WWRA cabling and equipment to storage containers.			G	COMPLETED June 7, 2004
6/7/04	04189	Shipped 6/8/04 Received 7/1/04	Yes	1. Wx Vox Ultimeter 2000 is completely dead. Sending back to Peet Brothers for repair. 2. Wx Vox repaired by Peet Bros. & returned. 3. Installed back on hill on Wx Vox.	Weather Control Head	Note: Original APRS weather control head went out so using Wx Vox control head to keep APRS weather working.	G	COMPLETED July 3, 2004