

WWRA OPS COMMITTEE TASK TRACKING 21_ARCHIVE

2005 2013	Task	Order Status	Op Status	Work	Equipment	REMARKS	OPS Comm	Target Due Date
11/15/10	10261	Procured	NO	11/15/10 – Procured additional RLC II Club Deluxe Controller and DVR-8 Dongle. 11/20/10 – Commenced programming new controller with current “Matrix”. This procurement comes under the allowable amount authorized by the BoD for Ops. The intent is to sell the old 2001 RLC-2 controller along with the DVR-1 on e-bay. 6/1/11 – Placed controller and DVR 1 on QRZ and if it does not sell we may have a silent auction at January 2012 meeting.	RLC Club Controller & DVR-8 Dongle	President, Eric, AC7K, Chief Op, George, N7GME and Bill, N7YT decided to set up a duplicate VHF repeater system by starting out with an identical controller to the one that is powering and controlling the system right now.	G B	It is contemplated that this new upgrade will take several years to implement this installation.
4/27/11	11263			4/27/11 – RLC 2 and DVR-1 will be placed on E-bay for sale.	RLC2 Controller And DVR-1	The RLC 2 controller and the mated DVR-1 are no longer needed once the WWRA have the second RLC Club Deluxe II in operation.	G B	SOLD January 26, 2013
6/25/11	11264	Related to Task 08259	NO	6/25/11 – Anemometer is mounted outside of tower and needs a 2'x2' ice shield. We will manufacture an ice shield and install before weather changes to freezing. 7/4/11 – Constructed ICE SHIELD 2' x 2' out of ½” angle iron and expanded sheet metal. 7/24/11 – Installed ice shield over new anemometer.	Weather Station Anemometer ICE SHIELD	NOTE: New anemometer pointer is much larger than previously installed weather vane so it was mounted outside of the tower thereby requiring the protection of a newly installed ice shield.	G	7/4/11 5 hours bench-work COMPLETED 7/24/2011 3 hours TASK COMPLETED
4/28/12	12266	Related task 05201	No	4/28/12 – Drilled one 2” hole in center cabinet. This should be the only one for now as were able to route all coaxes allowing rear cabinet doors to close. 4/28/12 – Mice or rat droppings in cabinets. Procuring rat poison for next trip.	Access Holes in Cabinets	Note: This task will remain open until coax issue is completed.	G	4/28/12 1 hour on hill TASK COMPLETED

WWRA OPS COMMITTEE TASK TRACKING 21_ARCHIVE

2005 2013	Task	Order Status	Op Status	Work	Equipment	REMARKS	OPS Comm	Target Due Date
7/7/12	12267	Trouble Call To Century Link 7/7/12	Yes	7/3/12 – Lost auto patch. Trouble shot through controller. No luck. 7/5/12 – Went to hill. Found one telephone line operational and the second one dead, which was the auto patch line. 7/7/12 – Went to hill and found line from transmitter room was dead. Had to run to site engineers house to retrieve keys to transmitter room. 7/10/12 – Met with Century Link techs to check dead phone line. Their shack is located on Green Mountain with Microwave tower connected to Microwave terminal located on 6 th Street in Bremerton. They had no dial tone so contacted 6 th Street exchange that returned line to normal. Tested auto patch on VHF and UHF repeaters and it worked okay. This task is completed.	Auto Patch	Lost telephone line to auto patch and connection to WxVox programming. NOTE: This same problem with telephone lines happened about 10 or so years ago and it turned out to be the Bremerton Micro-wave center on 6 th Street in Bremerton. Probably a good idea to check there first.	G	7/3/12 Remote trouble shooting via controller. 2 hours 7/5/12 2 hours on hill 7/7/12 4 hours on hill 7/10/12 2.5 hours on hill w/Century Link technicians. COMPLETED
9/15/12	12269		No	7/15/12 – Took readings on output of VHF transmitter with Byrd Wattmeter. 20 watts forward power and 0 reflective power readings. The VHF repeater is transmitting at 20 watts.	VHF Repeater		GB	9/15/12 1 hour hill time
4/2/2013	13271	-	Yes	4/2/13 – APRS Digipeater stopped transmitting. No idea what the problem is. Waiting for next scheduled trip to investigate. 5/19/13 – It was discovered the fuse to the radio transmitter was loose. Fixed.	APRS Weather Digipeater		G	5/19/13 COMPLETED ½ Hour